


# Infiltration Reduction Plan Summary

**Last Updated: March 2025**

All sites had desktop studies completed ahead of the first Infiltration Reduction Plan publications in November 2024. CCTV surveys were also completed at all sites no later than Winter 2024.

Location	Latest Update	Investigate	Survey	Intervention	Stage
Barrow Nook	March 2025	Complete	Complete	Due Spring / Summer 2025	Intervene
Blennerhasset	March 2025	Complete	Complete	Due Spring / Summer 2025	Intervene
Blindcrake	March 2025	Complete	Complete	Due Spring / Summer 2025	Intervene
Bolton Low Houses	March 2025	Complete	Complete	Due Spring / Summer 2025	Intervene
Braithwaite	March 2025	Complete	Complete	Due Spring / Summer 2025	Intervene
Brough	March 2025	Complete	Complete	Due Spring / Summer 2025	Intervene
Caldbeck	March 2025	Complete	Complete	No intervention required	Monitor

<b>Cark</b>	March 2025	Complete	Complete	Due Spring / Summer 2025	Intervene
<b>Cartmel</b>	March 2025	Complete	Complete	Lining works and Side-stream Wastewater treatment implemented	Monitor
<b>Cote Hill</b>	March 2025	Complete	Complete	Due Spring / Summer 2025	Intervene
<b>Crosby Garret</b>	March 2025	Complete	Complete	Due Spring / Summer 2025	Intervene
<b>Eaglesfield</b>	March 2025	Complete	Complete	92m of the sewer network lined	Monitor
<b>Embleton</b>	March 2025	Complete	Complete	No intervention required	Monitor
<b>Gilsland</b>	March 2025	Complete	Complete	No intervention required	Monitor
<b>Glasson</b>	March 2025	Complete	Complete	No intervention required	Monitor
<b>Gleaston</b>	March 2025	Complete	Complete	Due Spring / Summer 2025	Intervene
<b>Grange</b>	March 2025	Complete	Complete	Due Spring / Summer 2025	Intervene



<b>Great Orton</b>	March 2025	Complete	Complete	Due Spring / Summer 2025	Intervene
<b>Greystoke</b>	March 2025	Complete	Complete	No intervention required	Monitor
<b>Hayton</b>	March 2025	Complete	Complete	No intervention required	Monitor
<b>Hulton Lane Ends</b>	March 2025	Complete	Complete	Due Spring / Summer 2025	Monitor
<b>Ingleton</b>	March 2025	Complete	Complete	Lining completed in January 2024.	Monitor
<b>Ireby</b>	March 2025	Complete	Complete	Due Spring / Summer 2025	Intervene
<b>Kaber</b>	March 2025	Complete	Complete	No intervention required	Monitor
<b>Kirk Bampton</b>	March 2025	Complete	Complete	Due Spring / Summer 2025	Intervene
<b>Long Preston</b>	March 2025	Complete	Complete	Due Spring / Summer 2025	Intervene
<b>Low Hesketh</b>	March 2025	Complete	Complete	Due Spring / Summer 2025	Intervene

<b>Newbiggin</b>	March 2025	Complete	Complete	No intervention required	Monitor
<b>Orton</b>	March 2025	Complete	Complete	Due Spring / Summer 2025	Intervene
<b>Plumbland</b>	March 2025	Complete	Complete	Due Spring / Summer 2025	Intervene
<b>Skelton</b>	March 2025	Complete	Complete	Due Spring / Summer 2025	Intervene
<b>Torpenhow</b>	March 2025	Complete	Complete	No intervention required	Monitor
<b>Whitemore</b>	March 2025	Complete	Complete	Manhole sealed Spring 2025	Monitor
<b>Withnell Fold</b>	March 2025	Complete	Complete	Due Spring / Summer 2025	Intervene